

	Sitework	College of Pharmacy	Colbert	BSB Classrooms
December 2020	Fencing, BSB Exits Revised			
January 2021	Horseshoe Parking Closed			
February 2021	Excavation/Utilities			
March 2021	Trucks, Excavating Equipment			
April 2021	Micropiles			
May 2021	Final Grading	Driven Piles	Demolition/Abatement	Demolition 302
June 2021		Driven Piles	Structural Demolition	Demolition 502 / 302
July 2021		Foundations	Structural Demolition	Demolition 502 / 302
August 2021		Slabs	Demolition/Abatement	Demolition 402 / 202 / 502
September 2021		Masonry Wall	Steel	Demolition 103 / 100 / 402 / 202
October 2021		Masonry Wall	Steel	Abatement 100 / 202 Fit Out
November 2021		Steel	Roofing	Demolition 100 / 302 Fit Out
December 2021		Steel	Skin/Interior Fit Out	202 / 302 / 502 Finishes
January 2022		Roofing/Skin	Skin/Interior Fit Out	100 Fit Out / 402 Finishes
February 2022		Skin/Interior Fit Out	Interior Fit Out/Finishes	Turn over BSB 02 Classrooms
March 2022		Skin/Interior Fit Out	Finishes/Furniture/AVIT	Turn over BSB 02 Classrooms
April 2022	Storm Tanks	Interior Fit Out	Furniture/Cleaning	100 Finishes / 103 Finishes
May 2022	Hardscapes / Paving	Finishes	Occupation	100 Furniture / Cleaning
June 2022	Landscaping	Furniture/Cleaning/AVIT		100 Turnover
July 2022		Furniture/Cleaning		
August 2022		Occupation		